

PRACTICAL RV BASICS

UNIVERSAL RV FINAL WALKAROUND - Follow the same direction every time

Final Check Before Moving

RV: _____ Driver: _____ Date: _____

- ☐ Tires appear properly inflated; tread, sidewalls, wheels and hubs look normal.
- ☐ Hitch, coupler, fifth-wheel, tow bar or other towing connection is secure, if equipped.
- ☐ Safety chains or cables, breakaway cable and electrical connector are secured.
- ☐ Brake lights, turn signals, marker lights and trailer brakes have been tested.
- ☐ Landing gear, tongue jack, levelling jacks and stabilizers are fully retracted.
- ☐ Wheel chocks, jack pads and levelling blocks have been removed and stored.
- ☐ Slide-outs are fully retracted; awnings locked; antennas and satellite equipment lowered.
- ☐ Steps and handrails are secured; entry door, windows and roof vents are closed.
- ☐ Exterior compartments are latched and all outside cargo is secured.
- ☐ Shore-power cord, fresh-water hose and sewer hose are disconnected and stored.
- ☐ Waste valves are closed and the sewer outlet cap is installed.
- ☐ Propane cylinders and equipment are secured; there is no propane odour.
- ☐ Cabinets, drawers, appliances and interior cargo are secured for travel.
- ☐ Passengers and pets are safely seated or restrained before movement.
- ☐ No tools, hoses, blocks or belongings remain beneath or around the RV.
- ☐ Route, weather, fuel stops, RV height and road restrictions have been checked.

STOP BEFORE MOVING IF:

A tire is damaged, a connection is uncertain, brakes or lights fail, equipment will not retract, or you smell propane, see smoke, or discover a fluid leak.

A short delay is safer than discovering a problem at highway speed.